

**City of Belleville
Capital Projects Summary
as at August 31, 2023**

Preamble

Capital project accounts are maintained for all council approved projects. Expenditures can be for the direct purchase of the asset, or a variety of expenditures (labour, materials, installation costs, etc.) for the development or improvement of the asset. The revenue of the project consists of the approved capital budget funds from operating, reserve fund transfers, debt proceeds, grants, etc.

	# of Projects			Total Budget	Net Balance (Underspent) Overspent
	Completed	Outstanding	Total		
Corporate Services	3	20	23	5,840,000	(2,453,892.13)
Engineering & Development Services	7	58	65	145,370,200	(59,802,925.11)
Transportation & Operational Services	14	56	70	27,609,000	(18,613,071.09)
Environmental Services	7	36	43	28,074,600	(24,550,982.17)
Economic Development	1	2	3	1,071,500	(66,353.12)
Fire Services	1	15	16	6,106,500	(6,586,401.43)
Police Services	3	11	14	2,702,700	(1,210,071.36)
Community Services	10	32	42	60,179,400	(20,389,817.47)
	46	230	276	276,953,900	(133,673,513.88)
Engineering costs to be Allocated					355,700.00
Funding Commitments outstanding					126,520,740.15
				276,953,900	(6,797,073.73)

**City of Belleville
Capital Projects Highlights Summary
as at August 31, 2023**

	# of Projects					Total Budget	Net Balance (Underspent) Overspent
	Total	Projects Over Budget	Projects 3+ Years Old	Projects with Unspent Budget	Other & In Progress		
Corporate Services	23	3	3	11	6	5,840,000	-2,453,892.13
Engineering & Development Services	65	3	22	13	27	145,370,200	-59,802,925.11
Transportation & Operational Services	70	2	6	22	40	27,609,000	-18,613,071.09
Environmental Services	43	3	13	16	11	28,074,600	-24,550,982.17
Economic Development	3	0	1	0	2	1,071,500	-66,353.12
Fire Services	16	0	2	6	8	6,106,500	-6,586,401.43
Police Services	14	1	1	0	12	2,702,700	(1,210,071.36)
Community Services	42	1	3	15	23	60,179,400	(20,389,817.47)
	276	13	51	83	129	276,953,900	(133,673,513.88)

**City of Belleville
Capital Projects Highlights Summary
as at August 31, 2023**

Over Expenditure on Capital Projects:

In accordance with the Budget & Financial Controls Policy, staff are required to report the following overages for Council's approval:

- 1) For Council approved Capital Projects with a total Budget of \$500,000 or less, where actual costs exceed the approved budget by more than 10%
- 2) For Council approved Capital Projects with a total Budget over \$500,000, where actual costs exceed the approved Budget by more than 5% and/or \$50,000

The following projects meet that criteria:

Item #	Area	Project Description	Budget Year	% Compl.	Budget	Balance at August 31, 2023	Comment
61	Engineering	Lower Bridge (Bridge St.) Arch Repairs	2020	100%	1,350,000	282,551.39	Contractor defaulted on project, over budget costs are to be covered by the bonding company.
148	Parks	Parks Parking Lots	2022	100%	125,000	12,546.14	Unused funds from completed projects 122, 123 and 126 will be utilized to cover over budget expenditures.

City of Belleville
Capital Projects Progress Report

Underfunded / Over Budget -

Effective Date: August 31, 2023

Item #	Budget #	Area	TCA Class	Description	GL Account No.	Cost Centre	Budget Year	Comment	% Complete	To be Closed (Y/N)	Budget	Balance at August 31, 2023
CORPORATE SERVICES												
1	1.068	Info Technology	Hardware	Desktop Replacements - Additional Cloud Stations (100)	1-3-2100605-0100	160050	2016	Complete	100%	YES	30,000	872.40
2	19-1.077	Info Technology	Hardware	Digital Advertising and Customer Service Signage	1-3-2100605-0100	190073	2019	Communications have begun identifying screen locations with a commitment to have the scope identified at end of April 2023. RFP will be issued before end of 2023	0%	NO	25,000	(25,000.00)
3	20-1.058	Info Technology	Software	Network Operating & Security Upgrades	1-3-2100605-0100	200059	2020	A new Technical Services supervisor has been hired and the ITSR (IT Service Review) is underway. The balance of these funds will be needed to ensure advanced security systems are implemented in the fall of 2023.	20%	NO	50,000	(38,865.74)
4	20-1.059	Info Technology	Software	Service Desk / System Monitoring Software	1-3-2100605-0100	200060	2020	We are waiting on a recommendation from the ITSR before proceeding with this purchase. A wholesum review of the entire corporation and our technology is underway at this time with a resport due in December.	10%	NO	40,000	(40,000.00)
5	21-1.066	Info Technology	Software	Security Devices - Firewalls & Management	1-3-2100605-0100	210062	2021	Staffing delayed this progress. Training is underway for staff (Sept 18-22) then the upgrades can begin.	0%	NO	20,000	(20,000.00)
6	21-1.067	Info Technology	Software	Desktop / Server Software Upgrades	1-3-2100605-0100	210063	2021	O365 is being distributed to the remainder of staff and it is making a positive impact on communications via Teams while ensuring insurance compliance.	70%	NO	110,000	(35,549.57)
7	21-1.068	Info Technology	Software	Core Server Infrastructure Upgrades	1-3-2100605-0100	210064	2021	The system for office productivity will go offline Sept30th. The balance of funds will be used to transition e-mail to the cloud and design work has begun with the vendor Xentegra.	80%	NO	300,000	(63,704.90)
8	22-1.080	Info Technology	Hardware	Server Hardware / Corporate Wide Business Continuity	1-3-2100605-0100	220071	2022	To be used to adress issues raised by IT Service review RFP that was awared on July 2023. This is core server hardware needed for conunity and disaster recovery.	20%	NO	350,000	(276,265.47)
9	22-1.081	Info Technology	Software	Security Audit / 2 Factor Authentication / DMZ Review	1-3-2100605-0100	220072	2022	Training for securtiy is underway as the Tech supervisor has been hired. Once complete we can begin the RFP process.	0%	NO	50,000	(50,000.00)
10	22-1.082	Info Technology	Hardware	Meeting Room Updates - Screens, Computers, Cameras	1-3-2100605-0100	220073	2022	Ongoing - regular purchases and updates have been made as screens and cameras become common in citywide meeting rooms. 31 Wallbridge and Cityhall were updated in June 2023.	60%	NO	80,000	(33,723.91)
11	22-1.083	Info Technology	Software	Corporate Wide Wi-Fi Upgrades	1-3-2100605-0100	220074	2022	The new Network Tech started in July 2023 they are assesing these funds to address issues in 2023. The new Technical services supervisor will follow the ITSR regarding the spending of these funds	5%	NO	100,000	(94,197.98)
12	22-1.084	Info Technology	Software	Network Standardization Switches	1-3-2100605-0100	220075	2022	The new Network Tech started in July 2023 they are assesing these funds to address issues in 2023. The new Technical services supervisor will follow the ITSR regarding the spending of these funds	5%	NO	100,000	(75,783.76)

Item #	Budget #	Area	TCA Class	Description	GL Account No.	Cost Centre	Budget Year	Comment	% Complete	To be Closed (Y/N)	Budget	Balance at August 31, 2023
13	22-1.085	Info Technology	Software	Digital Signature Software	1-3-2100605-0100	220076	2022	Notarius "Consign Cloud" has been set up and the first round of training is complete. Unfortunately none of the business units have had the time or resources to begin using it. This is a cost per transaction model. The ITSR will assign this item to the business units as needed.	50%	NO	60,000	(60,000.00)
14	23-1.082	Info Technology	Software	Life Cycle Mgmt/Network Monitoring	1-3-2100605-0100	230074	2023	This item will be addressed in the ITSR. Unfortunately chronic staffing shortages has lead to this being delayed.	0%	NO	175,000	(175,000.00)
15	23-1.083	Info Technology	Software	Document Mgmt / FOI Software	1-3-2100605-0100	230075	2023	This funding will be used in the fall of 2023 to get the first stages of an electronic document management program implemented. The ITSR process will assign this project a lead business unit as IT is typically a partner in document management not a lead.	0%	NO	250,000	(250,000.00)
16	23-1.084	Info Technology	Software	Staff Notification System	1-3-2100605-0100	230076	2023	The intranet is created but not populated. It looks and feels like the belleville.ca website. EMT has reviewed it but key decisions have not been made. IT will need to partner with EMT to identify business unit leads to get the employee data necessary to complete this project.	40%	NO	75,000	(75,000.00)
17	22-1.113	Parking	Equipment	Parking Lot Equipment Replacement	1-3-6100605-0200	220102	2022	Ongoing - City has hardware from vendor and expects to have installed and operational by end of first week in October.	5%	NO	50,000	(50,000.00)
18	23-1.105	Parking	Land Improvements	Parking Lot Rehabilitation	1-3-6100605-0200	230096	2023	Complete	100%	YES	175,000	(7,061.26)
19	n/a	Property	Property	Metso Minerals Property - Land Acquisition	1-3-2100605-0100	190099	2019	CLOSE - parent company of property was sold and negotiations did not proceed	5%	YES	-	3,052.80
20	21-1.063	Property	Property	Belleville Commons & Civic Square Design	1-3-2100605-0100	210061	2021	CLOSE - was being led by RCCS and has been dormant since introduced	0%	YES	100,000	(100,000.00)
21	n/a	Property	Property	Property Purchase Acquisition	1-3-2100605-0100	210093	2021	Ongoing - Consultant engaged	80%	NO	3,525,000	(826,085.10)
22	23-1.061	Property	Property	Pinnacle St Property Office Reno	1-3-2100605-0100	230063	2022	Ongoing - meeting scheduled with HR, EDS, FIN, RCCS, to consider space planning for the entire building to ensure a measured approach to building is taken to maximize space (ie. Shared Lunch/break/washrooms)	5%	NO	175,000	(175,000.00)
23	n/a	TBD	TBD	Black Bear Ridge (costs to be recovered)	1-3-2100605-0100	220108	2022	Ongoing	0%	NO	-	13,420.36
SUBTOTAL									23		5,840,000	(2,453,892.13)

ENGINEERING & DEVELOPMENT SERVICES

24	2.12	Engineering	Linear Assets (Urban)	Herchimer Ave - Dundas St E to Keegan	Various	130093	2013	Construction on this project has resumed as of April and is expected to be completed by September of this year.	90%	NO	7,175,000	(81,182.40)
----	------	-------------	-----------------------	---------------------------------------	---------	--------	------	---	-----	----	-----------	-------------

Item #	Budget #	Area	TCA Class	Description	GL Account No.	Cost Centre	Budget Year	Comment	% Complete	To be Closed (Y/N)	Budget	Balance at August 31, 2023
25	2.06	Engineering	Roads (Urban)	North East Industrial Park	1-3-3100605-0100	130099	2013	Sidewalk work under Contract ENG2022-04 was not completed in 2022 as Canadian National Railway approvals were not obtained in 2022 and the sidewalks could not be completed at the level crossing locations. Council authorized Agreement with CNR in February 2023. The signed Agreement has been returned to CNR and the City is awaiting a formal schedule from CNR to complete the work between the rails. The most recent correspondence from CNR noted that it would be fall 2023 before they can schedule the work. Bus shelters were included in the contract and all have been installed.	90%	NO	7,100,000	(2,613,410.32)
26	1.004	Engineering	Linear Assets (Urban)	Dufferin Ave - Victoria to Russel (Design only)	2-3-2002016-0100	160001	2016	This is for design only. Environmental Services relined this watermain in 2021. The poor condition of the watermain was the justification for this project. Therefore the need for the scope of this project needs to be re-evaluated.	30%	NO	100,000	(62,243.90)
27	17-1.008	Engineering	Linear Assets (Urban)	Holmes Road	Various	170006	2017	Construction is complete. Contract is in the Maintenance Period and Maintenance security is being held until 2023. When all deficiencies are addressed the Maintenance Securities will be released and the project can be closed.	98%	YES	1,870,000	(20,000.00)
28	17-1.022	Engineering	Linear Assets (Urban)	Sidney St - Corridor Improvements - Tracey St to Bell Blvd	Various	170099	2017	Construction is complete. Contract is in the Maintenance Period and Maintenance security is being held until 2023. When all deficiencies are addressed the Maintenance Securities will be released and the project can be closed.	98%	YES	8,679,000	(363.14)
29	18-1.003	Engineering	Linear Assets (Urban)	Murney Street and Henry Street	Various	180003	2018	Design 90% completed. Utility relocations being scheduled.	10%	NO	5,000,000	(4,802,776.76)
30	18-1.106	Engineering	Linear Assets (Urban)	Avondale Road Reconstruction	Various	180094	2018	Construction is complete. Contract is in the Maintenance Period and Maintenance security is being held until 2023. When all deficiencies are addressed the Maintenance Securities will be released and the project can be closed.	98%	YES	4,355,000	(25,000.00)
31	19-1.004	Engineering	Roads (Urban)	Albion Street Reconstruction	Various	190007	2019	Construction commenced in July 2022 and shutdown for winter in November 2022. Construction will resume in May 2023 and be completed by fall 2023.	60%	NO	4,075,000	(2,731,840.19)
32	19-1.005	Engineering	Linear Assets (Urban)	Orchard & Pringle Reconstruction	Various	190008	2019	Phase 2 Contract awarded and construction underway. Construction commenced in 2022 and shut down in November 2022 for winter. Construction resumed in April 2023 and will be completed in August 2023.	70%	NO	9,800,000	(3,027,496.52)
33	19-1.020	Engineering	Linear Assets (Urban)	Bell Blvd Widening - Sidney St to Wallbridge Loyalist	Various	190018	2019	Construction is complete. Contract is in the Maintenance Period and Maintenance security is being held until 2023. When all deficiencies are addressed the Maintenance Securities will be released and the project can be closed.	98%	YES	13,950,000	(55,335.56)
34	19-1.105	Engineering	Linear Assets (Urban)	Avonlough Road Sanitary Sewer Extension	1-3-3100606-0100	190096	2019	Amended Agreement with Developer executed by Council in February 2023. Developer has scheduled to return to site to complete works commencing in May 2023.	70%	NO	1,800,000	(841,615.53)
35	20-1.002	Engineering	Linear Assets (Urban)	Ann St/Forin St - Sewer Separation - Design	Various	200001	2020	Design on hold. Awaiting Complete Streets Policy (as same issues encountered on Forin as with Alexander St regarding narrow road allowance and mature trees). Sewer and watermain relining have been proposed on Ann St by Environmental Services. Need to reconsider the scope of this project.	30%	NO	300,000	(259,595.20)

Item #	Budget #	Area	TCA Class	Description	GL Account No.	Cost Centre	Budget Year	Comment	% Complete	To be Closed (Y/N)	Budget	Balance at August 31, 2023
36	20-1.003	Engineering	Linear Assets (Urban)	Farnham Rd - Servicing and Reconstruction	Various	200002	2020	Ph 1 - Maitland to Kipling:- awaiting environmental approvals for water, wastewater and stormwater before contract issued. Completing additional soil sampling to comply with Excess Soil Management regulations. PIC will be scheduled before construction. Expect to issue contract in June / July 2023.	10%	NO	10,800,000	(10,488,175.99)
37	20-1.005	Engineering	Linear Assets (Urban)	Bridge St/Marshall Rd - Watermain Ext. - EA	Various	200003	2020	Municipal Class EA Act amendments approved and released by province in March 2023. This project will be reviewed to determine if EA is required under the updates or if it can proceed to design.	0%	NO	250,000	(250,000.00)
38	20-1.088	Engineering	Linear Assets (Urban)	Belleville Ag Society Relocation	Various	200090	2020	Site servicing and site grading completed in accordance with contract requirements in 2022. Site grading of Fairgrounds lands recommenced in April to be completed in summer 2023. Additional geotechnical investigations for the sanitary sewer crossing of Hwy 62 being completed in April to fulfill MTO permit requirements. Sanitary sewer crossing of Hwy 62 will be completed when permit is issued by MTO in 2023.	80%	NO	16,750,000	(5,341,956.00)
39	21-1.004	Engineering	Linear Assets (Urban)	South Foster Ave - Dundas St E to Keegan Pkwy - Design	Various	210002	2021	Design underway. Alignment alternatives under review. Discussions with CNR ongoing regarding pipe crossing designs and level crossing design. Completion date end of 2023 (depending upon CNR approvals).	60%	NO	800,000	(623,499.37)
40	21-1.005	Engineering	Linear Assets (Urban)	Dundas St. E (Herchimer Ave. to Georgian Crt) - Water main Replacement	2-3-2000609-0100	210003	2021	This work has been included with the Herchimer Avenue Reconstruction project (Dundas to Keegan). Watermain work complete, final restoration required and will be completed with Herchimer Ave works.	90%	NO	1,400,000	49,132.74
41	21-1.087	Engineering	Linear Assets (Urban)	Rollins Dr. & Chelford Cres. Reconstruction - Design	Various	210088	2021	Design complete. Awaiting final environmental approvals. Construction contract to be issued in May.	10%	NO	5,980,000	(5,797,585.96)
42	21-1.008	Engineering	Linear Assets (Urban)	Old Hwy 2 - Haig Rd. to Pt Anne Rd. - Design	1-3-3100605-0100	210004	2021	Municipal Class EA Act amendments approved and released by province in March 2023. This project is exempt from EA Act. Request for Proposal for preliminary design engineering services to be developed. RFP to be issued in September.	10%	NO	350,000	(345,000.00)
43	21-1.009	Engineering	Linear Assets (Rural)	Phillipston Rd. - Mudcat Rd. to Bethel Rd. - Design	1-3-3100605-0100	210005	2021	Design nearing completion. Property requirements have been identified and are being confirmed. Final property acquisition requirements to be presented to Council in fall 2023. Hydro pole relocations to be initiated in fall.	90%	NO	175,000	(18,427.95)
44	21-1.082	Engineering	Linear Assets (Urban)	Tracey St. / Fahey St. Sanitary Sewer Oversizing - Design	1-3-3100606-0100	210076	2021		0%	NO	150,000	(150,000.00)
45	22-1.004	Engineering	Linear Assets (Urban)	Bridge St. West - Lower Bridge to Highland Ave.	Various	220001	2022	This is located on the route for the discharge pipe for the Avonlough Sewage Pumping Station project. Roadway design will commence in May and be coordinated with the Avonlough Sewage Pumping Station project.	10%	NO	300,000	(300,000.00)
46	22-1.005	Engineering	Linear Assets (Urban)	Foster Ave. - Victoria Ave. to Pine St.	Various	220002	2022	Project is to design complete reconstruction however it is proposed for sewer relining in 2025. Scope of work to be reviewed and updated for 2024 Capital Budget.	5%	NO	200,000	(199,554.77)
47	22-1.090	Engineering	Linear Assets (Urban)	Bridge St. E - Herchimer Ave. to Haig Rd. - Watermain Replacement	2-3-2000609-0100	220080	2022		0%	NO	200,000	(164,921.71)

Item #	Budget #	Area	TCA Class	Description	GL Account No.	Cost Centre	Budget Year	Comment	% Complete	To be Closed (Y/N)	Budget	Balance at August 31, 2023
48	22-1.091	Engineering	Linear Assets (Urban)	Coleman St. (Moirra River Crossing) Trunk Watermain Replacement	2-3-2000609-0100	220081	2022		0%	NO	200,000	(200,000.00)
49	22-1.008	Engineering	Linear Assets (Urban)	Dundas St. W - Avonlough to Wallbridge - Sewer Extension	1-3-3100606-0100	220090	2022		0%	NO	200,000	(200,000.00)
50	22-1.102	Engineering	Linear Assets (Urban)	Church St. - Bridge to Dundas - Sewer Main Replacement	1-3-3100606-0100	220092	2022		0%	NO	375,000	(373,000.00)
51	22-1.006	Engineering	Linear Assets (Urban)	Farnham Rd. - Property and Utility Relocations	1-3-3100605-0100	220003	2022	Design underway. Property requirements to be confirmed prior to 2024 Capital Budget. Utility pole relocation process to be initiated in fall 2023.	20%	NO	500,000	(480,000.00)
52	23-1.002	Engineering	Linear Assets (Urban)	Victoria Ave. - Herchimer Ave. to Haig Rd. - Watermain Replacement	2-3-2000609-0100	230001	2023	Survey work commenced. Design will commence in summer / fall when staff resources are available.	5%	NO	200,000	(200,000.00)
53	23-1.006	Engineering	Linear Assets (Urban)	Octavia St. and Henry St. - Sewer Separation	Various	230002	2023	Survey work commenced. Design will commence in summer / fall when staff resources are available.	5%	NO	150,000	(150,000.00)
54	23-1.007	Engineering	Linear Assets (Urban)	Prince of Wales Dr. and Elvins St. - Reconstruction	Various	230003	2023	Survey work commenced. Design will commence in summer / fall when staff resources are available.	5%	NO	300,000	(300,000.00)
55	23-1.008	Engineering	Linear Assets (Urban)	Redevelopment of the Old Fairgrounds Site	Various	230004	2023	Consultant to be retained to complete design. RFP for design services being developed and to be issued in July.	5%	NO	4,000,000	(3,937,291.73)
56	23-1.009	Engineering	Linear Assets (Urban)	Fahey St. and Tracey St. Trunk Sewer Expansion	Various	230005	2023	Awaiting completion of the Bell Blvd & N Front St Corridor Study that will identify sanitary sewer servicing requirements for the trunk sewer expansion. It is anticipated that this Study will be completed in the fall 2023.		NO	500,000	(499,994.98)
57	30	Engineering	Bridges (Urban)	Catherine St. Pedestrian Bridge	1-3-3000605-1014		2010	Construction is complete. Contract is in the Maintenance Period and Maintenance security is being held until 2025. When all deficiencies are addressed the Maintenance Securities will be released and the project can be closed.	98%	NO	4,100,000	(422,306.63)
58	18-1.013	Engineering	Bridges (Urban)	Upper Bridge Rehab (Design)	1-3-3100605-0100	180009	2018	Design 90% complete. Design will be finalized when a construction funding has been allocated and a construction date can be established.	90%	NO	175,000	(84,089.93)
59	18-1.014	Engineering	Bridges (Urban)	Saganoska Bridge (Pinnacle St) - Connecting Links - Design	1-3-3100605-0100	180010	2018	Construction is complete. Contract is in the Maintenance Period and Maintenance security is being held until 2023. When all deficiencies are addressed the Maintenance Securities will be released and the project can be closed.	98%	YES	4,125,000	(28,880.64)
60	19-1.013	Engineering	Bridges (Urban)	Wallbridge Loyalist Bridge Rehab - Boundary Rd (Quinte West 50%)	1-3-3100605-0100	190013	2019	Construction is complete. Contract is in the Maintenance Period and Maintenance security is being held until 2023. When all deficiencies are addressed the Maintenance Securities will be released and the project can be closed.	98%	YES	1,700,000	(15,000.00)
61	20-1.012	Engineering	Bridges (Urban)	Lower Bridge (Bridge St.) Arch Repairs	1-3-3100605-0100	200007	2020	Construction to commence in May. Original Contractor defaulted (bankruptcy) before completing the work and the Performance Bond guarantor took over project and made arrangements to complete it in 2022. Additional work was identified in 2022 which required the project to extend into 2023. Completion expected in August 2023.	70%	NO	1,350,000	282,551.39

Item #	Budget #	Area	TCA Class	Description	GL Account No.	Cost Centre	Budget Year	Comment	% Complete	To be Closed (Y/N)	Budget	Balance at August 31, 2023
62	22-1.016	Engineering	Bridges (Urban)	Dundas St. Bridge (Moirra River) Rehabilitation	1-3-3100605-0100	220008	2022	Design is ongoing. Meetings with utilities have been held and preliminary design options have been developed.	60%	NO	200,000	(108,147.68)
63	23-1.014	Engineering	Bridges (Urban)	McWilliams Bridge (Blessington Rd) Replacement	1-3-3100605-0100	230010	2023	Agreement for Engineering Design Services was approved by Council in March 2023 (through a Request for Proposal process) and design work has now commenced.	10%	NO	200,000	(200,000.00)
64	23-1.015	Engineering	Culverts (Urban)	Airport Parkway Culvert Replacement	1-3-3100605-0100	230011	2023	Agreement for Engineering Design Services was approved by Council in March 2023 (through a Request for Proposal process) and design work has now commenced.	10%	NO	1,100,000	(1,098,835.81)
65	21-1.021	Engineering	Roads (Urban)	Traffic Calming Pilot Project	1-3-3100605-0100	210016	2021			NO	100,000	(90,922.67)
66	23-1.010	Engineering	Roads (Urban)	Dundas St East - CPR Grade Separation	1-3-3100605-0100	230006	2023			NO	100,000	(100,000.00)
67	1.104	Engineering	Sidewalks / Paths (Urban)	Bike Lanes - Bridge St W to Loyalist College	1-3-3100605-0100	140092	2014	Pathway construction complete. Security cameras to be installed.	95%	NO	2,800,000	(578,098.76)
68	21-1.016	Engineering	Sidewalks / Paths (Urban)	Sidewalk Repairs Program (incl. River Rd. - Corbyville)	1-3-3100605-0100	210011	2021	Contract issued in 2022 and contract value exceeded budget so contract was cancelled. Additional funds were allocated in the 2023 Capital Budget for this project. Contract for this work will be issued in June 2023.	20%	NO	850,000	(746,680.86)
69	22-1.018	Engineering	Sidewalks / Paths (Urban)	Sidewalk Repair & Replacement	1-3-3100605-0100	220009	2022	Contract awarded (through an extension of the 2021 contract). Construction complete and the contract is in the maintenance warranty period. Warranty period will expire in 2024.	98%	NO	250,000	(4,053.87)
70	23-1.016	Engineering	Sidewalks / Paths (Urban)	Sidewalk Repairs Program	1-3-3100605-0100	230012	2023	Extension of the 2021 Contract is being considered for 2023 (as was done in 2022). Council report in May 2023 with recommendation.	5%	NO	300,000	(5,422.82)
71	21-1.022	Engineering	Sidewalks / Paths (Urban)	Dundas St. W Sidewalk - 449 Dundas St W to Avonlough Rd	1-3-3100605-0100	210017	2021	Design complete. Construction contract to be issued in June 2023.	20%	NO	210,000	(205,000.00)
72	22-1.021	Engineering	Sidewalks / Paths (Urban)	Multi-Use Trail - Within Hydro Transmission Corridor	1-3-3100605-0100	220012	2022	Design commenced. Options for crossing N Front St are being developed. Property ownership is under review with property acquisitions and encroachment agreements with Ontario Realty Corporation being identified. Property acquisitions expected to commence in fall 2023.	30%	NO	200,000	(175,000.00)
73	23-1.021	Engineering	Sidewalks / Paths (Urban)	College St East - Sidewalk - Jamieson Bone Rd to East End	1-3-3100605-0100	230016	2023	Not started. When the Project TORO site (Amazon) is completed, and there is no further construction traffic crossing the proposed sidewalk location, work can commence on this project; with survey work to be obtained.		NO	500,000	(500,000.00)
74	18-1.017	Engineering	Intersections (Urban)	Sidney St. / College St. W Intersection Widening	Various	180012	2018	Property acquisition is underway. It is anticipated that property acquisitions can be completed before the end of 2023. Once property acquisitions are complete, the hydro poles can be relocated and discussions are ongoing with Elexicon regarding these pole relocations.	30%	NO	3,080,000	(2,411,948.43)
75	18-1.107	Engineering	Intersections (Urban)	Bridge / Sidney Street Intersection	1-3-3100605-0100	180095	2018	Detail design being combined with the Avonlough Sewage Pumping Station and commenced in 2022. 30% milestone reached. Award of RFP for Geotechnical Investigations to occur in May 2023. Completion 2024	40%	NO	2,374,200	(1,385,638.02)

Item #	Budget #	Area	TCA Class	Description	GL Account No.	Cost Centre	Budget Year	Comment	% Complete	To be Closed (Y/N)	Budget	Balance at August 31, 2023
76	18-1.026	Engineering	Pump Station	Cannifton Rd Stormwater Pump Station Refitting	1-3-3100607-0100	180019	2018	Design complete, MECP approvals to be issued in summer 2023. Contract to be finalized and issued in summer 2023.	30%	NO	1,455,000	(1,323,367.52)
77	18-1.081	Engineering	Pump Station	Moira St W Sewage Pump Station Refitting - Design	1-3-3100606-0100	180073	2018		30%	NO	1,150,000	(1,061,603.99)
78	21-1.081	Engineering	Pump Station	Avonlough Sewage Pump Station - Property & Detail Design	1-3-3100606-0100	210075	2021		0%	NO	2,200,000	(1,695,633.16)
79	22-1.105	Engineering	Pump Station	Symington Sewage Pump Station Replacement	1-3-3100606-0100	220095	2022	With EDS - system is failing and costs will be incurred to make operational till replacement is completed as per communication July 13, 2023	0%	NO	950,000	(919,000.00)
80	22-1.106	Engineering	Pump Station	Dundas-Palmer Sewage Pump Station - Inflow and Infiltration	1-3-3100606-0100	220096	2022		0%	NO	200,000	(188,936.65)
81	23-1.101	Engineering	Pump Station	Forest Hill Sewage Pumping Station Replacement - EA and Design	1-3-3100606-0100	230092	2023		0%	NO	150,000	(150,000.00)
82	160	Industrial Land	Land	Industrial Land Development project	1-3-5000605-0825		2008	Funds transferred to CC 230017.	100%	YES	6,000,000	0.00
83	20-1.086	Building Services	Facilities	Accommodation of Office Space - City Hall, 2nd Floor	1-3-1100605-0100	200088	2020	Review and assessment underway	10%	NO	179,300	(175,879.58)
84	21-1.046	Building Services	Facilities	City Hall Mansard / Dormer Re-roofing	1-3-2100605-0100	210047	2021	Ongoing; roof storm water drainage system not complete. Design is underway. Project has been transferred to Community Services.	50%	NO	110,000	(55,428.36)
85	23-1.060	Building Services	Facilities	City Hall HVAC Multi Unit Cooling System Components Replacement	1-3-1100605-0100	230062	2023	Planning & design underway. Will be tendered in 2023. Project has been transferred to Community Services	5%	NO	300,000	(300,000.00)
86	19-1.078	Building Services	Software	Cityview Enhancement - Building Software	1-3-5100605-0100	190074	2019	Enhancements are ongoing as staff continue to use the system and identify areas of improvement for customer service.	70%	NO	125,000	(67,761.99)
87	21-1.091	Planning Services	Software	Cityview Enhancement - Planning Services	1-3-5100605-0100	210097	2021	Ongoing. Consultant is in the software validation stage to confirm that it will function as intended and will be undertaking beta testing until summer.	50%	NO	202,700	(73,648.21)
88	23-1.081	Industrial Land	Land	Northeast Industrial Park Expansion - EA & Design	1-3-5100605-0100	230017	2023	Request for Proposal to complete the Environmental Assessment for the expansion of the Industrial Park was awarded by Council in February 2023. Work has commenced.	10%	NO	650,000	(1,423,055.68)

SUBTOTAL **65** **145,370,200** **(59,802,925.11)**

TRANSPORTATION & OPERATIONS SERVICES

TRANSPORTATION & OPERATIONS SERVICES - TRANSPORTATION

89	18-1.018	Traffic	Signals	Traffic Synchronization - Phase One & Two (P1 - 16, P2 - 8)	1-3-3100605-0100	180013	2018	First phase complete (N. front, Bell blvd, Sidney st.) Second phase Dundas Street (3 intersections complete) Church st to Sidney 80% Server upgrades in progress	80%	NO	260,000	(60,549.58)
----	----------	---------	---------	---	------------------	--------	------	--	-----	----	---------	-------------

Item #	Budget #	Area	TCA Class	Description	GL Account No.	Cost Centre	Budget Year	Comment	% Complete	To be Closed (Y/N)	Budget	Balance at August 31, 2023
90	22-1.019	Traffic	Intersections (Urban)	Intersection replacements / improvements - annual	1-3-3100605-0100	220010	2022	Vehicle detection upgraded at 6 intersections. Flashing advanced green upgraded to Arrow display at 3 intersections. Poles replaced at airport and mitchell.	100%	NO	125,000	(48,611.17)
91	23-1.018	Traffic	Intersections (Urban)	Intersection replacements / improvements - annual	1-3-3100605-0100	230013	2023	Vehicle detection to be upgraded at 6 intersections. Arrow display and upgrades to be done at Dundas and Wallbridge. Upgrades at intersections in school zone areas to be completed.	20%	NO	100,000	(96,947.20)
92	21-1.017	Transportation	Roads (Urban)	Elmwood and Mitchell CN Crossing Improvements	1-3-3100605-0100	210012	2021	Line painting and signage upgrades completed to Transport Canada's spec.	100%	NO	100,000	(71,751.40)
93	21-1.092	Transportation	Roads (Urban)	Mitchell Road - CN Crossing Pavement Improvements	1-3-3100605-0100	210095	2021	Underway; CN completing work, Traffic poles, traffic cabinet, and UPS replaced. Signage and line painting updated to Transport Canada's Specs.	100%	NO	257,100	(86,144.75)
94	23-1.011	Transportation	Roads (Urban)	Road Resurfacing Program	1-3-3100605-0100	230007	2023	Awarded - Completion Expected by Q3 2023	50%	NO	1,900,000	(1,900,000.00)
95	23-1.012	Transportation	Roads (Urban)	Shave & Pave Program	1-3-3100605-0100	230008	2023	Awarded - Completion Expected by Q3 2023	20%	NO	1,350,000	(1,332,128.10)
96	23-1.013	Transportation	Roads (Urban)	Slurry Seal & Reclamite Program	1-3-3100605-0100	230009	2023	All work has been completed, we are in the invoice processing / holdback period.	90%	NO	350,000	(250,150.69)
97	23-1.019	Transportation	Roads (Urban)	Guardrail Replacement Program	1-3-3100605-0100	230014	2023	Working on identify locations		NO	75,000	(75,000.00)
98	23-1.020	Transportation	Roads (Urban)	Dundas St. East Crossing - Backlights Installation	1-3-3100605-0100	230015	2023	Awaiting CP rail to confirm Transport Canada Grant application		NO	60,000	(60,000.00)

SUBTOTAL (OS - TRANSPORTATION SERVICES)

10

4,577,100

(3,981,282.89)

TRANSPORTATION & OPERATIONS SERVICES - FLEET

99	23-1.022	Transportation	Equipment	Tools & Equipment - Trans	1-3-3100605-0100	230018	2023	Ongoing - spending as needed	39%	NO	20,000	(12,224.77)
100	23-1.022	Transportation	Equipment	Fleet Tools & Equipment - Trans	1-3-3100605-0100	230022	2023	Ongoing - spending as needed	100%	NO	20,000	(21.76)
101	21-1.026	Transportation	Vehicle	Unit 184-03 Truck Replacement	1-3-3100605-0100	210027	2021	Arrived	100%	YES	91,000	(756.41)
102	22-1.024	Transportation	Vehicle	Unit 199-08 Dump Truck Replacement	1-3-3100605-0100	220023	2022	Awarded - ETA Q3 2023	30%	NO	100,000	(100,000.00)
103	22-1.026	Transportation	Vehicle	Unit 207-08 Plow Replacement	1-3-3100605-0100	220025	2022	Arrived	100%	YES	365,000	(790.53)
104	22-1.027	Transportation	Vehicle	Unit T175-90 Trailer Replacement	1-3-3100605-0100	220026	2022	Arrived	100%	YES	61,300	(243.96)

Item #	Budget #	Area	TCA Class	Description	GL Account No.	Cost Centre	Budget Year	Comment	% Complete	To be Closed (Y/N)	Budget	Balance at August 31, 2023
105	22-1.029	Transportation	Vehicle	Unit 220-92 Grader Replacement to Bucket Truck	1-3-3100605-0100	220028	2022	Arrived	100%	YES	345,000	(16,380.37)
106	23-1.023	Transportation	Vehicle	Mechanics Hoist Replacement (75 Wallbridge Shop)	1-3-3100605-0100	230025	2023	Tender awarded, installation is in Q3 2023	20%	NO	100,000	(100,000.00)
107	23-1.024	Transportation	Vehicle	Unit ST305-10 Message Sign Board Replacement	1-3-3100605-0100	230026	2023	Arrived	100%	YES	30,000	(7,205.74)
108	23-1.025	Transportation	Vehicle	Unit 168-12 Pick-up Truck Replacement	1-3-3100605-0100	230027	2023	Awarded, ETA is Q4 2023	20%	NO	60,000	(60,000.00)
109	23-1.026	Transportation	Vehicle	Unit 198-12 Pick-up Truck Replacement	1-3-3100605-0100	230028	2023	Awarded, ETA is Q4 2023	20%	NO	60,000	(60,000.00)
110	23-1.027	Transportation	Vehicle	Unit T57-88 Asphalt Roller Trailer Replacement	1-3-3100605-0100	230029	2023	Awarded, ETA is Q3 2023	20%	NO	15,000	(15,000.00)
111	23-1.028	Transportation	Vehicle	Unit 233-16 Line Painting Machine Replacement	1-3-3100605-0100	230030	2023	Arrived	100%	YES	30,000	(5,709.87)
112	23-1.029	Transportation	Vehicle	Unit 37-00 Rubber Track Excavator Replacement	1-3-3100605-0100	230031	2023	Ready to go out for Tender	5%	NO	160,000	(160,000.00)
113	23-1.030	Transportation	Vehicle	Unit 190-12 Pick-up Truck Replacement	1-3-3100605-0100	230032	2023	Awarded, ETA is Q4 2023	20%	NO	60,000	(60,000.00)
114	23-1.046	Transportation	Vehicle	New Tandem Plow Truck	1-3-3100605-0100	230048	2023	Arrived, invoice still to be processed	100%	YES	445,000	(437,965.56)
115	23-1.047	Transportation	Vehicle	New Trackless Sidewalk Machine	1-3-3100605-0100	230049	2023	Arrived	100%	YES	200,000	(758.87)
116	23-1.048	Transportation	Vehicle	New Street Sweeper	1-3-3100605-0100	230050	2023	Tender Evaluated, Ready to go to Council	5%	NO	450,000	(450,000.00)
117	23-1.049	Transportation	Vehicle	New Pick-up Truck	1-3-3100605-0100	230051	2023	Arrived	100%	YES	60,000	(10,477.19)
118	23-1.107	Transportation	Vehicle	Unit 208-17 Plow Truck Replacement	1-3-3100605-0100	230103	2023	Tender currently posted on B&T Site	5%	NO	365,600	(365,600.00)
119	22-1.043	Parks	Vehicle	New Tractor and Implements	1-3-4100607-0100	220040	2022	Arrived	100%	YES	110,000	(9,893.53)
120	22-1.037	Parks	Vehicle	New Enclosed Dual Axle Trailer	1-3-4100607-0100	220035	2022	Arrived	100%	YES	25,000	(2,328.93)
121	23-1.034	Parks	Vehicle	Unit 287-10 Pick-up Truck Replacement	1-3-4100607-0100	230036	2023	Awarded, ETA is Q4 2023	20%	NO	60,000	(60,000.00)

Item #	Budget #	Area	TCA Class	Description	GL Account No.	Cost Centre	Budget Year	Comment	% Complete	To be Closed (Y/N)	Budget	Balance at August 31, 2023
122	23-1.035	Parks	Vehicle	Unit 285-11 Walk Behind Mower Replacement	1-3-4100607-0100	230037	2023	Arrived	100%	YES	20,000	(5,489.01)
123	23-1.036	Parks	Vehicle	Unit 271-11 Wide Area Mower Replacement	1-3-4100607-0100	230038	2023	Arrived	100%	YES	175,000	(7,757.32)
124	23-1.037	Parks	Vehicle	Unit 260-13 Pick-up Truck & Plow Replacement	1-3-4100607-0100	230039	2023	Awarded, ETA is Q4 2023	20%	NO	110,000	(110,000.00)
125	23-1.039	Parks	Vehicle	Unit 248-12 Pick-up Truck Replacement	1-3-4100607-0100	230041	2023	Awarded, ETA is Q4 2023	20%	NO	80,000	(80,000.00)
126	22-1.033	Parks	Equipment	Unit 274-05 Wood Chipper Replacement	1-3-4100607-0100	220032	2022	Arrived	100%	YES	105,000	(3,498.40)
127	22-1.039	Parks	Equipment	Snow Blade Box Plow for Unit 269-21	1-3-4100607-0100	220037	2022	Awarded	30%	NO	10,000	(10,000.00)
128	23-1.022	Parks	Equipment	Tools & Equipment - Parks	1-3-4100607-0100	230019	2023	Ongoing - spending as needed	3%	NO	20,000	(19,389.47)
129	23-1.022	Parks	Equipment	Fleet Tools & Equipment - Parks	1-3-4100607-0100	230024	2023	Ongoing - spending as needed	18%	NO	10,000	(8,193.70)
130	23-1.038	Parks	Equipment	Carpenter Shop Compressor Replacement	1-3-4100607-0100	230040	2023	Arrived	100%	YES	20,000	(11,299.51)
131	21-1.030	Transit	Vehicle	Unit 53-01 Truck Replacement	1-3-9100605-0100	210031	2021	Arrived	100%	YES	79,500	(860.38)
132	22-1.040 / 1.041	Transit	Vehicle	Two New Specialized Transit Buses	1-3-9100605-0100	220038	2022	Awarded - One bus arrived.	30%	NO	460,000	(334,785.46)
133	22-1.115	Transit	Vehicle	Unit 1673 Specialized Transit Bus Replacement	1-3-9100605-0100	220107	2022	Awarded Q2 2022 and still waiting. Expecting in late Q3 2023	30%	NO	230,000	(230,000.00)
134	23-1.033	Transit	Vehicle	Three (3) Zero Emission Bus Replacements	1-3-9100605-0100	230035	2023	Waiting for the BEB study and Transit Master Plan to be completed and approved	5%	NO	5,050,000	(5,050,000.00)
135	23-1.053	Transit	Vehicle	Two (2) Hybrid Commercial Accessible Vans	1-3-9100605-0100	230055	2023	Awarded	30%	NO	225,000	(225,000.00)
136	23-1.022	Transit	Equipment	Fleet Tools & Equipment - Transit	1-3-9100605-0100	230023	2023	Ongoing - spending as needed	95%	NO	10,000	(518.00)
137	23-1.054	Transit	Equipment	Smart Fare-Card Project	1-3-9100605-0100	230056	2023	Awarded Contract	5%	NO	1,200,000	(1,200,000.00)

SUBTOTAL (OS - FLEET SERVICES)

39

11,037,400

(9,232,148.74)

Item #	Budget #	Area	TCA Class	Description	GL Account No.	Cost Centre	Budget Year	Comment	% Complete	To be Closed (Y/N)	Budget	Balance at August 31, 2023
TRANSPORTATION & OPERATIONS SERVICES - PARKS												
138	124	Lighting	Equipment	Christmas Displays	1-3-4000607-0952		2009	Ongoing. Account to be closed and funds transferred to reserve for future use.	95%	NO	380,000	(112,978.42)
139	19-1.057	Bishop Parkette	Land Improvement	Wall Repairs - Bishop Parkette	1-3-4100607-0100	190055	2019	Work was completed. Car accident required an emergency repair to be completed, this account was used for the insurance claim. Completion of that emergency repair shall be completed in by the end of May. Insurance company to be invoiced and once money has been received, account can be closed	100%	YES	25,000	271.98
140	21-1.049	Trails	Land Improvement	Trail lighting replacement	1-3-4100607-0100	170052	2021	2021, 2022, have been completed. 2023 PO was issued and await the delivery of the poles. Tentively schedule to be delivered mid november. Completion likely Nov/Dec 2023	5%	NO	355,000	(100,000.00)
141	20-1.057	Sportsfields	Land Improvement	Outdoor Recreational Facility Design	1-3-4100607-0100	200056	2020	Awaiting negotiations and land requirements for the YMCA and Curling Club. The original full expansion of facilities will not be realized as the available land is smaller than originally requested.	5%	NO	150,000	(148,092.71)
142	20-1.044	Trails	Land Improvement	Riverfront Trail Wall Repair	1-3-4100607-0100	200045	2020	Paused, additional funding required	5%	NO	160,000	(151,049.61)
143	20-1.082	Trails	Land Improvement	Extention of Riverfront Trail North of 401 - Feasibility Study	1-3-4100607-0100	200058	2020	Paused - PRMP & MTO	0%	NO	20,000	(13,542.00)
144	21-1.088	Trails	Land Improvement	Bayshore (Shirley Langer) Trail Extension	1-3-4100607-0100	210089	2021	Phase 2 completed. Phase 3 funding approved Cap Budget 2023. Awaiting Herchimer Capital works project to be completed before work can begin to complete this Phase. Also awaiting result of NIF funding from the Federal Government.	70%	NO	1,687,000	(273,113.54)
145	20-1.056	Parks	Land Improvement	Flood Mitigation - Jane Forrester Park & South George St.	1-3-4100607-0100	200055	2020	In process	10%	NO	200,000	(187,070.93)
146	21-1.062	Parks	Land Improvement	Park & Playground Improvements	1-3-4100607-0100	210060	2021	Projects completed, awaiting final, to maximize the funding in the project locations for 2023. Haig Park drive and parking Lot was established and will be paved	90%	NO	1,020,000	(78,311.20)
147	21-1.090	Parks	Land Improvement	Hillcrest Park Improvements	1-3-4100607-0100	210091	2021	Site servicing contract 95% complete. Design Build Washroom awarded, contractor received building permit and is working on the schedule to begin construction. Pickleball court are at procurement awaiting publishing. Gravel trails to be established in three of the less construction intensive areas with the goal to get some of the parkland open for the community to use by the end of the summer. BLBC ammenties completed by end of May. Sport and trail lighting tenders being finalized and down to procurement by the end of May. Also awaiting result of NIF funding application from the Federal Government.	40%	NO	4,040,000	(2,445,680.64)
148	22-1.051 / 23-1.064	Parks	Parking Lots	Parks Parking Lots	1-3-4100607-0100	220048	2022	Complete	100%	YES	125,000	12,546.14

Item #	Budget #	Area	TCA Class	Description	GL Account No.	Cost Centre	Budget Year	Comment	% Complete	To be Closed (Y/N)	Budget	Balance at August 31, 2023
149	22-1.065 / 23-1.075	Parks	Signage	Park and Public Spaces Signage	1-3-4100607-0100	220060	2022	This project is on hold until the branding and wayfinding direction has been completed and approved by Council.	1%	NO	236,700	(80,000.00)
150	22-1.068 / 23-1.077	Parks	Land Improvement	BMX Pump Track - Riverside Park West	1-3-4100607-0100	220063	2022	Phase one was completed, there are some outstanding contract deficiencies that will be addressed by the contractor in late summer 2023. Currently staff are working with the community to develop a plan for the skills centre that meets the needs of Belleville Youth and other users	48%	NO	550,000	(286,628.33)
151	22-1.070 / 23-1.076	Parks	Land Improvement	Potters Creek Tennis Court	1-3-4100607-0100	220064	2022	Phase one has been completed. Staff have engaged an electrical engineer to complete the design required by Hydro One. The preliminary design has been completed as of 5/17/2023 and staff will be submitting this design for approval. Once approval has been provided the issue will go out for procurement	50%	NO	351,300	(178,169.70)
152	22-1.073	Parks	Land Improvement	Lighting Display - Keegan Pkwy Electrical Service Extension	1-3-4100607-0100	220067	2022	Due to the property bounds complexity and additional budget requirements, the Lighting Committee voted to cancel this project, where the project originated. Project can be closed	10%	YES	135,000	(120,882.33)
153	22-1.074	Parks	Land Improvement	R.T. Potter Park - Irrigation System	1-3-4100607-0100	220068	2022	A separate tender has been sent to CoB procurement April 2023, awaiting to be published on Bids and Tenders. There was a no bid result for this project and is being issued as a sole source, awaiting finance to provide the PO number Completion fall 2023	15%	NO	35,000	(32,297.36)
154	22-1.075	Parks	Land Improvement	Corby Rose Garden - Irrigation System	1-3-4100607-0100	220069	2022	Park Operations has taken on this project as the original RFP came in over \$100,000.00 over budget. Completion fall 2023 project can be closed at the end of 2023 once all of the invoices have cleared	100%	YES	35,000	(28,254.53)
155	23-1.062	Parks	Land Improvement	Mary-Ann Sills - Field Two Turf Replacement	1-3-4100607-0200	230064	2023	Project completion was achieved by September 1, 2023. Project can be closed at the end of 2023 once all of the invoices have cleared	98%	YES	690,000	(226,564.00)
SUBTOTAL (OS - PARKS)									18		10,195,000	(4,449,817.18)

TRANSPORTATION & OPERATIONS SERVICES - TRANSIT SERVICES

156	19-1.066	Transit	Structures	Bus Stop upgrades (AODA)	1-3-9100605-0100	190063	2019	Awaiting completion of Transit Master plan before doing 2023 contract works		NO	1,600,000	(849,082.45)
157	21-1.056	Transit	Structures	Real Time Bus Arrival Monitors (X3)	1-3-9100605-0100	210055	2021	Working with vendor on best options to install. Looking at Q4		NO	10,000	(10,000.00)
158	22-1.062 / 23-1.072	Transit	Structures	New Bus Stop Shelters	1-3-9100605-0100	220058	2022	Complete	100%	YES	189,500	(90,739.83)

SUBTOTAL (OS - TRANSIT SERVICES)									3		1,799,500	(949,822.28)
---	--	--	--	--	--	--	--	--	----------	--	------------------	---------------------

SUBTOTAL - TRANSPORTATION & OPERATIONS SERVICES									70		27,609,000	(18,613,071.09)
--	--	--	--	--	--	--	--	--	-----------	--	-------------------	------------------------

ENVIRONMENTAL SERVICES

Item #	Budget #	Area	TCA Class	Description	GL Account No.	Cost Centre	Budget Year	Comment	% Complete	To be Closed (Y/N)	Budget	Balance at August 31, 2023
ENVIRONMENTAL SERVICES - COMPLIANCE												
159	1.023	Compliance	Land Improvement	Zwicks Landfill Remedial Work	1-3-3100608-0100	130015	2013	Leachate issue causing staining – continuing to monitor in the event more work is needed – working with Golder to complete further works.	90%	NO	900,000	6,105.60
160	19-1.024	Compliance	Land Improvement	Landfill - site upgrade	1-3-3100608-0100	190021	2019	All materials on-site were proven not sufficient for final cover and we are trying to find proper clay materials to purchase - new closure costs have been submitted and some testing of a potential suitable supply will be carried out in 2022. Suitable materials have been located. Discussion with TOS to do land work or contracted out - awaiting final discussion	5%	NO	200,000	(195,712.39)
SUBTOTAL (ES - COMPLIANCE)									2		1,100,000	(189,606.79)
ENVIRONMENTAL SERVICES - WASTEWATER												
161	89.0	Treatment	Facilities	Electrical system design	1-3-3100606-0100	120100	2012	Combined with #163 below.	100%	YES	200,000	(0.00)
162	18-1.110	Treatment	Facilities	Renewable Natural Gas Study (1.110)	1-3-3100606-0100	180098	2018	RFP closed	10%	YES	290,000	(180,064.39)
163	19-1.092	Treatment	Facilities	Backup generator - Pollution Control Plant	1-3-3100606-0100	190088	2019	Awarded, consultant engaged, held kick off meeting and first site meeting July 26th	2%	NO	2,000,000	(2,163,802.65)
164	23-1.097	Treatment	Facilities	WWTP - Primary Clarifier Upgrades	1-3-3100606-0100	230088	2023	Scope discussion set for week of July 17th 2023		NO	5,000,000	(5,000,000.00)
165	23-1.098	Treatment	Facilities	WWTP - Sludge Thickener	1-3-3100606-0100	230089	2023	Scope discussion set for week of July 17th 2023		NO	5,000,000	(5,000,000.00)
166	23-1.099	Treatment	Facilities	WWTP - Odour Control	1-3-3100606-0100	230090	2023	Waiting results from odour investigation recommendations		NO	2,200,000	(2,200,000.00)
167	23-1.100	Treatment	Facilities	Annual Capital Maintenance	1-3-3100606-0100	230091	2023	Deferred to OCWA - ongoing		NO	775,000	(751,741.46)
168	21-1.077	Collection	Pipes	Main Relining	1-3-3100606-0100	210071	2021	Consultant hired, currently developing program, CCTV contract has been awarded awaiting PO	5%	NO	1,500,000	(1,477,317.40)
169	22-1.101	Collection	Pipes	Wastewater Main Relining	1-3-3100606-0100	220091	2022	To be completed with 21-1.077 relining item 158, looking to put out tender in 2023, under development	0%	NO	800,000	(757,365.16)
170	22-1.103	Collection	Pipes	Old Cannifton Rd. (South of College Street East) Sewer Repair	1-3-3100606-0100	220093	2022	In combination with EDS - we are assisting - relining consultant has been reviewed CCTV - suggesting that it can be relined included in the reline contract if confirmed - Manhole replacement included with EDS church street replacement	0%	NO	150,000	(141,108.50)

Item #	Budget #	Area	TCA Class	Description	GL Account No.	Cost Centre	Budget Year	Comment	% Complete	To be Closed (Y/N)	Budget	Balance at August 31, 2023
171	21-1.080	Collection	Equipment	Analytical Equipment	1-3-3100606-0100	210074	2021	With changes in Compliance at start of 2021, this fell off. Will be revisited in 2022. - currently in research phase for manufacturerers and models for quoting	2%	NO	70,000	(70,000.00)
172	22-1.108	Collection	Equipment	Unit 223-11 Backhoe Replacement	1-3-3100606-0100	220098	2022	Arrived	100%	YES	190,000	(1,336.83)
173	22-1.109	Collection	Equipment	Unit 29-08 Van Replacement	1-3-3100606-0100	220099	2022	Issue with Ford not honouring the tender	0%	NO	50,000	(50,000.00)
174	22-1.110	Collection	Equipment	Tools and Equipment	1-3-3100606-0100	220100	2022	Ongoing - might have been left open for the last invoice for the wet well wizard	10%	NO	25,000	(2,133.75)
175	23-1.102	Collection	Equipment	Tools and Equipment	1-3-3100606-0100	230093	2023	Ongoing	0%	NO	25,000	(25,000.00)
176	23-1.103	Collection	Equipment	New Dump Truck	1-3-3100606-0100	230094	2023	Waiting for posting from Finance	0%	NO	280,000	(280,000.00)
177	23-1.104	Collection	Equipment	Packer and Breaker Attachments for Backhoe	1-3-3100606-0100	230095	2023	Awarded - waiting	25%	NO	91,000	(21,497.87)
178	18-1.083	Collection	Pump Station	Generator Replacement. Palmer Rd	1-3-3100606-0100	180075	2018	Transfer switch replaced and generator being spec'd	10%	NO	60,000	(50,923.55)

SUBTOTAL (ES - WASTEWATER) 18 18,706,000 (18,172,291.56)

ENVIRONMENTAL SERVICES - STORMWATER

179	23-1.085	Collection	Pipes	Coleman Street (Moira St towards Harriet St) Storm Main Replacement	1-3-3100607-0100	230078	2023			NO	460,000	(460,000.00)
-----	----------	------------	-------	---	------------------	--------	------	--	--	----	---------	--------------

SUBTOTAL (ES - STORMWATER) 1 460,000 (460,000.00)

ENVIRONMENTAL SERVICES - WATER

180	22-1.088	Distribution	Water	Watermain Relining	2-3-2000609-0100	220078	2022	Complete - only holdbacks left can be closed	95%	YES	1,600,000	(413,614.49)
181	23-1.088	Distribution	Water	Watermain Relining	2-3-2000609-0100	230079	2023	Tender developed and should be posted shortly	2%	NO	2,100,000	(2,100,000.00)
182	22-1.089	Distribution	Water	600mm Trunk WM Inspection and Valve Replacement	2-3-2000609-0100	220079	2022	Working with xylem for inspection quotation using specialized equipment	0%	NO	1,300,000	(1,252,000.00)
183	21-1.073	Distribution	Facilities	Water Tower Repairs	2-3-1000609-0100	210067	2021	Design awarded and awaiting a PO	10%	NO	125,000	(121,750.00)

Item #	Budget #	Area	TCA Class	Description	GL Account No.	Cost Centre	Budget Year	Comment	% Complete	To be Closed (Y/N)	Budget	Balance at August 31, 2023
184	21-1.074	Distribution	Facilities	Water Filling Station	2-3-1000609-0100	210068	2021	Staff working on water issues as an inhouse correction - looking for alternate location for fill station for future projects	0%	NO	50,000	(48,000.00)
185	19-1.085	Distribution	Equipment	SCADA equipment	2-3-3002019-0100	190081	2019	Cannot get bell communications because of an easement issue - Corp. services working on it.	5%	NO	20,000	(10,459.69)
186	20-1.060	Distribution	Equipment	SCADA Equipment Replacement	2-3-3000609-0100	200062	2020	Combining with 19-1.085 project meetings started with Eramosa	5%	NO	20,000	(17,450.00)
187	22-1.096	Distribution	Equipment	Unit 21-08 Truck Replacement	2-3-3000609-0100	220085	2022	Service vehicle awarded and awaiting delivery	5%	NO	150,000	(150,000.00)
188	23-1.091	Distribution	Equipment	Unit 20-11 Truck Replacement	2-3-3000609-0100	230082	2023	RFP Packages forwarded to purchasing for posting	5%	NO	56,000	(56,000.00)
189	23-1.092	Distribution	Equipment	Unit 17-11 Van Replacement	2-3-3000609-0100	230083	2023	RFP Packages forwarded to purchasing for posting - might not be able to get vehicle	5%	NO	66,000	(66,000.00)
190	23-1.093	Distribution	Equipment	Tools and Equipment	2-3-3000609-0100	230084	2023	Ongoing	73%	NO	50,000	(13,617.21)
191	23-1.094	Distribution	Equipment	Water Meters	2-3-3000609-0100	230085	2023	Ongoing and working for remote reading equipment	39%	NO	200,000	(122,561.74)
192	23-1.096	Distribution	Equipment	New Water Supervisor Pickup	2-3-3000609-0100	230087	2023	Completed and received in service	100%	YES	60,000	(9,657.69)
193	17-4	Water Treatment	Land	Point Anne - WTP - Property Acquisition	2-3-3002017-0100	170100	2017	More acquisitions to be made.	10%	YES	-	376,751.28
194	1.088	Water Treatment	Facilities	Belleville WTP - Raw Water Intake Cleaning	2-3-1002014-0100	140072	2014	New intake work completed for kmno4 lines and dive work. No outstanding purchase orders on account. Account to be closed	60%	YES	150,000	4,070.40
195	1.096	Water Treatment	Facilities	BWTP - Generator Controller	2-3-1002015-0100	150081	2015	Awarded	50%	NO	80,000	(57,662.38)
196	20-1.065	Water Treatment	Facilities	WTP - Highlift Discharge - Design	2-3-1000609-0100	200064	2020	Started rfp for design consultant	0%	NO	200,000	(195,750.00)
197	21-1.072	Water Treatment	Facilities	WTP - Highlift Discharge & Reservoir Equipment	2-3-1000609-0100	210099	2021	Design consultant hired and held kick off meeting and site meeting	5%	NO	1,042,800	(1,027,943.71)
198	22-1.092	Water Treatment	Facilities	Point Anne WTP - Mechanical Equipment	2-3-1000609-0100	220082	2022	Equipment received awaiting install	50%	NO	57,000	(3,190.77)
199	22-1.093	Water Treatment	Facilities	WTP - Mechanical Equipment	2-3-1000609-0100	220083	2022	Ongoing	10%	NO	246,800	(209,247.82)
200	23-1.089	Water Treatment	Facilities	WTP - Mechanical Equipment	2-3-1000609-0100	230080	2023	Ongoing	0%	NO	120,000	(120,000.00)

Item #	Budget #	Area	TCA Class	Description	GL Account No.	Cost Centre	Budget Year	Comment	% Complete	To be Closed (Y/N)	Budget	Balance at August 31, 2023
201	23-1.090	Water Treatment	Facilities	WTP - Fuel Tank Replacement	2-3-1000609-0100	230081	2023	This is ugly due to TSSA - in process of engaging a design consultant this one is growing unfortunately	0%	NO	115,000	(115,000.00)

SUBTOTAL (ES - WATER) 22 **7,808,600** **(5,729,083.82)**

SUBTOTAL - ENVIRONMENTAL SERVICES 43 **28,074,600** **(24,550,982.17)**

ECONOMIC & STRATEGIC INITIATIVES

202	19-1.022 / 023	Waterfront	Structures	Waterfront Pop-up Shops	1-3-5100605-0100	190020	2019	We expect to deplete this fund by the end of the season (mid September). Tracking as expected.	75%	NO	350,000	(28,490.89)
203	22-1.077	Downtown	Structures	Downtown Parklets & Street Patios	1-3-5100605-0100	220013	2022	Bills have just recently come in. Funds expected to be depleted in the coming months. Tracking as expected.	50%	NO	621,500	(37,862.23)
204	22-1.079	Downtown	Structures	Holiday Market	1-3-5100605-0100	220014	2022	Complete	100%	YES	100,000	-

SUBTOTAL 3 **1,071,500** **(66,353.12)**

FIRE

205	22-1.022	Fire Operations (Urban & Rural)	Equipment	Tools & Equipment - Fire	1-3-8100605-0100	220017	2022	Obtaining quotations for auto extrication equipment to expand rural response capabilities.	10%	NO	70,000	(33,208.27)
206	22-1.035	Fire Operations (Urban & Rural)	Equipment	Firefighter PPE (Bunker Gear)	1-3-8100605-0100	220033	2022	In the process of ordering PPE and will have additional requirements upon completion of the recruitment for 8 firefighters	5%	NO	89,000	(3,971.99)
207	23-1.022	Fire Operations (Urban & Rural)	Equipment	Tools & Equipment - Fire	1-3-8100605-0100	230020	2023			NO	165,000	(165,000.00)
208	23-1.045	Fire Operations (Urban & Rural)	Equipment	SCBA and Air Pak Replacements	1-3-8100605-0100	230047	2023	Meeting with Scott Representative in June to review SCBA improvements and purchasing options.	5%	NO	150,000	(150,000.00)
209	21-1.054	Fire Operations (Urban)	Radios	Remote Radio Tower Upgrades	1-3-8100605-0100	210054	2021	Upgrades tied to the installation of the new Radio system in 2022. System designed and ordered. Awaiting delivery and installation.	5%	NO	125,000	(121,933.43)
210	18-1.067	Fire Operations (Rural)	Radios	Fire Station #4 Communications Towers - Phase 1	1-3-8100605-0100	180060	2018	Do not close we may have to purchase console for police for backup to NG-911 at station 1 depending on Report to Council recommendations	5%	NO	100,000	(90,447.25)
211	19-1.110	Fire	Radios	Radio Communications Upgrades	1-3-8100605-0100	190101	2019	Radio infrastructure designed and ordered as part of Motorola project. Awaiting delivery and installation. Expected late Q4 of 2023.	5%	NO	60,000	(60,000.00)

Item #	Budget #	Area	TCA Class	Description	GL Account No.	Cost Centre	Budget Year	Comment	% Complete	To be Closed (Y/N)	Budget	Balance at August 31, 2023
212	21-1.033	Fire	Radios	Emergency Services Portable Radios Replacement	1-3-8100605-0100	210034	2021	System has been designed and awaiting delivery and install. Audit of existing radios complete, trial period of replacements complete with ordering of hardware in Q1 of 2023. Delay in project due to supply issues and ability to receive demonstration units. Supply delays also existed in delivery of equipment already ordered. May 17, 2023 - single source approved by council, order placed with Motorola for 70 portable radios. awaiting delivery. Infrastructure to be installed late Q4 of 2023.	25%	NO	1,598,000	(1,390,997.12)
213	22-1.117	Fire	Monument	Fire Fighter Memorial Monument	1-3-8100605-0100	220109	2022	Monument has been ordered waiting for delivery	50%	NO	49,500	(24,271.04)
214	18-1.105 / 19-1.040	Fire	Vehicle	Unit #R635 replacement- Rescue Chassis build	1-3-8100605-0100	180093	2018 / 2019	Project closed.	100%	YES	340,000	(55,000.00)
215	23-1.040	Fire	Vehicle	Unit P712-05 Pumper Replacement	1-3-8100605-0100	230042	2023	RFP is in Finance for 2 pumper replacements, see below, waiting for approval and posting of RFP	5%	NO	1,200,000	(1,200,000.00)
216	23-1.041	Fire	Vehicle	Unit R635-98 Rescue Van Replacement	1-3-8100605-0100	230043	2023	RFP to be developed upon completion of Pumper RFP award. Presently completing needs assessment.	5%	NO	1,000,000	(1,000,000.00)
217	23-1.042	Fire	Vehicle	Unit R645-02 Rescue Van Replacement	1-3-8100605-0100	230044	2023	R645 purchase to be placed on hold and replaced with replacement of P722. P722 removed from service permanently earlier in 2023 due to safety. RFP is in Finance for 2 pumper replacements, see below, waiting for approval and posting of RFP	5%	NO	1,000,000	(1,000,000.00)
218	23-1.043	Fire	Vehicle	Unit 764-11 Pick-up Truck Replacement	1-3-8100605-0100	230045	2023	RFP process complete, vehicle awarded to Fry Ford. Awaiting delivery. Equipment for lighting/siren ordered.	25%	NO	80,000	(22,980.89)
219	23-1.044	Fire	Vehicle	Unit 765-11 Pick-up Truck Replacement	1-3-8100605-0100	230046	2023	RFP process complete, vehicle awarded to Fry Ford. Awaiting delivery. Equipment for lighting/siren ordered.	25%	NO	80,000	(23,591.44)
220		Fire	Equipment	NG 9-1-1	1-3-8100605-0100	230102	2023		0%	NO	-	(1,245,000.00)
SUBTOTAL									16		6,106,500	(6,586,401.43)

POLICE

SUBTOTAL									14		2,702,700	(1,210,071.36)
-----------------	--	--	--	--	--	--	--	--	-----------	--	------------------	-----------------------

COMMUNITY SERVICES

COMMUNITY SERVICES - CITY FACILITIES

235	1.075	Water Treatment	Facilities - Energy	Solar FIT - Water Treatment & HN Britton	1-3-2100605-0200	130066	2013	Dollars on hold for the reinstallation of the solar panels which were removed off of the Neil Britton Building.	90%	NO	3,750,000	(2,257,887.92)
-----	-------	-----------------	---------------------	--	------------------	--------	------	---	-----	----	-----------	----------------

Item #	Budget #	Area	TCA Class	Description	GL Account No.	Cost Centre	Budget Year	Comment	% Complete	To be Closed (Y/N)	Budget	Balance at August 31, 2023
236	2.10	Police	CAO Office	New Police Building	1-3-7100605-0100	130072	2013	Outstanding items are fire suppression lines, drains and air handlers. Anticipated completion date is September 2023.	90%	NO	26,346,900	(653,883.70)
237	21-1.042	Various	Facilities	Various Buildings - Accessibility Improvements	1-3-4100604-0100	210043	2021	These dollars are allocated to the library to address their accessibility issues. This dollar amount needs to be merged with Item #246.	90%	NO	175,000	(64,777.84)
238	22-1.045	Various	Facilities	Various Buildings - Accessibility Improvements	1-3-4100604-0100	220042	2022	These dollars are allocated to the library to address their accessibility issues. This dollar amount needs to be merged with Item #246.	5%	NO	250,000	(250,000.00)
239	22-1.046	Various	Facilities	Various Buildings - HVAC Systems Renewals	1-3-4100604-0100	220043	2022	This project is now completed and account can be closed.	100%	YES	70,000	(5,249.25)
240	22-1.047	Various	Facilities	Various Buildings - Security / Access Control	1-3-4100604-0100	220044	2022	Ongoing. Installed at Gerry Masterson Thurlow Community Centre, 259 North Park Street and we are waiting on IT. Cameras and access underway at the QSWC.	50%	NO	150,000	(38,942.16)
241	22-1.094	Water Treatment	Facilities	WTP - Heating Loop Repairs	2-3-1000609-0100	220084	2022	Purchase order was issued in 2022 for work. Contractor currently on site. Completion of work is anticipated in October 2023.	50%	NO	80,000	(80,000.00)
242	23-1.055	Various	Facilities	Various Buildings - Energy Saving Initiatives	1-3-4100604-0100	230057	2023	Work is underway at 400 Coleman Street and 31 Wallbridge Crescent (work area and inside) to complete lighting retrofits.	30%	NO	300,000	(268,559.14)
243	23-1.056	Various	Facilities	Various Buildings - HVAC Systems Renewals	1-3-4100604-0100	230058	2023	All HVAC units have been completed for 2023. The remaining funds will be used for emergency purposes only.	90%	NO	70,000	(7,900.36)
244	23-1.057	Various	Facilities	Various Buildings - Accessibility Improvements	1-3-4100604-0100	230059	2023	Drawings are at purchasing awaiting release of tender documents. Tender documents to be issued in October 2023.	5%	NO	275,000	(275,000.00)
245	23-1.058	Various	Facilities	Various Buildings - Roof & Window Repairs	1-3-4100604-0100	230060	2023	Consultants are preparing tender documents for Glanmore and 179-185 Pinnacle. Tender documents were published. Tender has closed and a report has been submitted to Council on September 25th to approve selected bidders.	15%	NO	200,000	(198,880.64)
246	23-1.059	Various	Facilities	Various Buildings - Asbestos Removal	1-3-4100604-0100	230061	2023	These dollars are used for emergency funding when asbestos is found in our City buildings.	0%	NO	10,000	(10,000.00)
247	22-1.076	Ag Society	Facilities	Belleville Ag. Society - Exhibition and Educational Building	1-3-4100604-0100	220070	2022	This process is under review at the CAO level.	20%	NO	20,640,000	(11,810,590.33)
248	23-1.095	Water Treatment	Facilities	Safety Requirement - Roof Work - Water Treatment Plant	2-3-1000609-0100	230086	2023	The tender has closed for this work. A report to Council is being submitted for September 25th to approve the selected bidder.	15%	NO	120,000	(120,000.00)

SUBTOTAL (CS - CITY FACILITIES)

14

52,436,900

(16,041,671.34)

COMMUNITY SERVICES - ARENA & HARBOUR FACILITIES

249	1.059	Arena	Facilities	QSWC - Energy Savings	1-3-4100605-0200	160045	2016	Complete	100%	YES	1,300,000	-
-----	-------	-------	------------	-----------------------	------------------	--------	------	----------	------	-----	-----------	---

Item #	Budget #	Area	TCA Class	Description	GL Account No.	Cost Centre	Budget Year	Comment	% Complete	To be Closed (Y/N)	Budget	Balance at August 31, 2023
250	20-1.046	Arena	Facilities	QSWC - Fire Alarm System Replacement	1-3-4100605-0200	200046	2020	We are working on the sprinkler line in the Wally Dever Arena with a completion date of July 2023. Emergency lighting upgrades are underway by in-house staff. First round of repairs are completed in the Wally Dever Arena. Additional repairs have been identified at the Wally Dever.	75%	NO	250,000	(171,532.80)
251	n/a	Arena	Facilities	Yardmen CN Train Monument	1-3-4100605-0200	210087	2021	Contract has been awarded to Willowlee Sod Farms. Work to commence in the Fall of 2023. We are awaiting confirmation of the schedule from the contractor. We anticipate some of the construction will be done in the Fall of 2023. The stone and bronze work has a lengthy lead time. Anticipate completion of project in the Summer 2024.	20%	NO	366,500	(324,695.00)
252	22-1.052	Arena	Facilities	QSWC - Electrical Repairs	1-3-4100605-0200	220049	2022	Electrical system under review by third party to address issues identified in the Arc Flash Study.	5%	NO	150,000	(106,709.32)
253	22-1.054	Arena	Facilities	QSWC - HVAC Systems Renewal	1-3-4100605-0200	220051	2022	Six boilers have been installed and minor deficiencies are now complete.	100%	YES	380,000	(16,552.02)
254	22-1.056	Arena	Facilities	QSWC - Inverter Replacement for Solar System	1-3-4100605-0200	220053	2022	Completed the system generating power.	100%	YES	400,000	(104,494.25)
255	22-1.058	Arena	Facilities	QSWC - Roof Repairs	1-3-4100605-0200	220055	2022	Roof project is complete at the QSWC.	100%	YES	300,000	31,087.54
256	22-1.059	Arena	Facilities	QSWC - Cimco Refrigeration Upgrade	1-3-4100605-0200	220056	2022	CIMCO upgrades have been completed.	100%	YES	75,000	(43,130.00)

Item #	Budget #	Area	TCA Class	Description	GL Account No.	Cost Centre	Budget Year	Comment	% Complete	To be Closed (Y/N)	Budget	Balance at August 31, 2023
257	23-1.067	Arena	Facilities	QSWC - Annual Renewal of Assets	1-3-4100605-0200	230067	2023	The following work is underway at the QSWC - HVAC replacement - PO issued and waiting on delivery of unit - expected October 2023; working with Kelson Mechanical to address heating issues in the lobby; lighting controls at CAA Arena - materials have been ordered and waiting on delivery; ArenaDeck ice covering has been ordered - expected delivery in September 2023; replacing sidelite windows - material ordered - waiting on installation; west entrance sliding door replacement - parts are on order and awaiting delivery - PO has been issued; washroom partition replacements in CAA and Wally Dever Arenas - partitions and materials on site - staff are starting to install. Completed Items - Sewer locates in CAA Arena, CAA corner glass replacements, AV/TV replacements are completed in the spine and meeting rooms; relocation of expansion tanks; BSens fitness workout room sunken floor repairs; black turf installation in BSens workout room; replacing face plastic and kick plate at Wally Dever Arena; replacing shower and sewer drains in CAA Arena; replacing door grates at east entrance; partial floor replacement in three arenas; netting and bench replacements at Mackay Arena; 10mm Ramflex in CAA Arena; grate replacement in the Templeman Aquatic Centre; rebuilding heat loop for CAA Arena snow melt pit; washroom/changeroom floor upgrades in the pool changerrooms.	30%	NO	1,888,000	(1,186,923.26)
258	23-1.022	Arena	Equipment	Tools & Equipment - Recreation	1-3-4100605-0200	230021	2023	Fitness equipment in the workout studio has been ordered. We are waiting on delivery.	75%	NO	50,000	(46,422.02)
259	23-1.031	Arena	Equipment	Unit 292-03 Zamboni Replacement	1-3-4100605-0200	230033	2023	Council report was approved. Electric Zamboni has been ordered. Delivery expected in 12 months.	50%	NO	152,300	(152,300.00)
260	23-1.032	Arena	Equipment	Unit 294-08 Zamboni Replacement	1-3-4100605-0200	230034	2023	Council report was approved. Electric Zamboni has been ordered. Delivery expected in 12 months.	50%	NO	152,300	(152,300.00)
261	23-1.051	Arena	Equipment	Additional Floor Scrubbing Machine (QSWC)	1-3-4100605-0200	230053	2023	Request for Quote has closed. We are waiting on a purchase order from Purchasing.	50%	NO	30,000	(30,000.00)
262	23-1.052	Arena	Equipment	Additional Forklift (QSWC)	1-3-4100605-0200	230054	2023	Award has been completed. PO has been issued. Delivery expected in 12 months.	50%	NO	62,400	(62,400.00)
263	22-1.053	Glanmore	Facilities	Glanmore - Carpet Replacement/ Reproduction	1-3-4100605-0200	220050	2022	This project is completed.	100%	YES	129,000	(1,620.54)
264	23-1.079	Glanmore	Facilities	Glanmore - Accessible Washroom Facility Building	1-3-4100605-0200	230072	2023	Currently working with an engineering firm and user group for design documents. Conceptual plans have been received and are under review.	10%	NO	275,000	(272,208.40)
265	22-1.057	Quinte Tennis Club	Facilities	Quinte Tennis Club - Fencing	1-3-4100605-0200	220054	2022	Work has been completed.	100%	YES	100,000	(62,750.00)
266	21-1.051	Harbour	Facilities	Meyers Pier Rehabilitation	1-3-4100607-0200	210051	2021	All work on hold pending further review with engineering.	5%	NO	100,000	(148,837.40)

Item #	Budget #	Area	TCA Class	Description	GL Account No.	Cost Centre	Budget Year	Comment	% Complete	To be Closed (Y/N)	Budget	Balance at August 31, 2023
267	23-1.069	Harbour	Facilities	Meyers Pier - Functional Plan and EA	1-3-4100607-0200	230069	2023	Working with Engineering/Environmental Services & consultant to draft RFPs for EA process and the update of the Waterfront Master Plan.		NO	750,000	(750,000.00)
268	23-1.065	Harbour	Docks	Herchimer Dock Face Board Replacements	1-3-4100607-0200	230065	2023	This project is now complete. Waiting on an invoice for the ladders.	90%	NO	25,000	(18,467.43)
269	23-1.066	Harbour	Docks	Dock "S" Replacement - Victoria Park	1-3-4100607-0200	230066	2023	PO has been issued. Working with contractor to remove existing dock at the end of the boating season.	50%	NO	300,000	(300,000.00)
270	23-1.070	Harbour	Docks	Meyers Pier Rescue Dock	1-3-4100607-0200	230070	2023	PO has been issued. Working with contractor to remove existing dock at the end of the boating season.	50%	NO	200,000	(200,000.00)
271	23-1.080	Harbour	Docks	Seadoo Ports - Meyers Pier	1-3-4100607-0200	230073	2023	Seadoo ports have been received and installed.	100%	YES	17,000	(1,539.60)
272	23-1.050	Harbour	Equipment	Trash Drone - Meyers Pier and Victoria Park	1-3-4100607-0200	230052	2023	Drone is on site. Invoice has been received and will be processed for payment the week of September 25th.	100%	NO	120,000	(120,000.00)
273	23-1.068	Harbour	Equipment	Fuel Hose Replacement - Meyers Pier	1-3-4100607-0200	230068	2023	Working with contractor to acquire equipment. Expected completion September 2023.	50%	NO	35,000	(35,000.00)
274	23-1.078	Harbour	Equipment	Chara Control - Weed Control Measures	1-3-4100607-0200	230071	2023	Equipment has been received and installed.	100%	YES	40,000	(14,368.00)

SUBTOTAL (CS - ARENA & HARBOUR FACILITIES) 26 **7,647,500** **(4,291,162.50)**

COMMUNITY SERVICES - LIBRARY

275	22-1.086	Library	Equipment	Technology Centre Furniture and Equipment	3-3-4100604-0100	220077	2022	Awarded	25%	NO	50,000	(11,983.63)
276	23-1.086	Library	Equipment	Network Equipment Replacement	3-3-4100604-0100	230077	2023			NO	45,000	(45,000.00)

SUBTOTAL (RCCS - LIBRARY) 2 **95,000** **(56,983.63)**

SUBTOTAL - COMMUNITY SERVICES 42 **60,179,400** **(20,389,817.47)**

TOTAL 276 **276,953,900** **(133,673,513.88)**

